



**Shoalwater Bay Living Shoreline
Contract # 134
April 2026 Monthly Progress Report
Status (01) as of April 30, 2026**

Work Completed This Period: April 1 – April 30, 2026

Project Management & Coordination: (% Complete by Task Budget: 5%)

- Initiated project and setup project management infrastructure.
- April 14, 2026: Kickoff meeting held between SABP and Anchor.
- Public awareness: created content for SABP website and for social media posts.


Data Collection: (% Complete by Task Budget: 0%)

- Began coordination of Subcontractor.

Coastal Engineering & Alternatives Analysis: (% Complete by Task Budget: 0%)

Total Project Budget Status:

- 99% (\$263,057) remaining/available going forward.



May 11, 2026

Bobby W. Garner
Treasurer - SABP Board of Directors

**San Antonio Bay Partnership, Inc.
PO Box 277
Port O'Connor, Texas 77982**

PR1 - (2)