



**Shoalwater Bay Living Shoreline  
Contract # 134  
May 2026 Monthly Progress Report  
Status (02) as of May 31, 2026**

**Work Completed This Period: May 1 – May 31, 2026**

**Project Management & Coordination:** (% Complete by Task Budget: 17%)

- May 14, 2026: Conducted Kickoff meeting with regional Stakeholders.
- Made plans for an “informational” meeting focused on both area commercial and recreational fishermen. Planning for October – when valid engineering data and scientific points-of-view/alternatives are available to discuss.
- Public awareness: created content for SABP website and for social media posts.

**Data Collection:** (% Complete by Task Budget: 4%)

- Coordinated subcontractor on conducting hydrographic survey.
- Began collection of existing, publicly available data.

**Coastal Engineering & Alternatives Analysis:** (% Complete by Task Budget: 0%)

**Total Project Budget Status:**

- 96% (\$255,161) remaining/available going forward.



June 9, 2026

Bobby W. Garner  
Treasurer - SABP Board of Directors

**San Antonio Bay Partnership, Inc.  
PO Box 277  
Port O'Connor, Texas 77982**

PR2-②