



Shoalwater Bay Living Shoreline

Contract # 134

June 2026 Monthly Progress Report

Status (03) as of June 30, 2026

Work Completed This Period: June 1 – June 30, 2026

Project Management & Coordination: (% Complete by Task Budget: 23%)

- Continued planning for an “informational” meeting focused on both area commercial and recreational fishermen. Planning for October – in Seadrift Civic Center - when valid engineering data and scientific points-of-view/alternatives are available to discuss.

Data Collection: (% Complete by Task Budget: 98%)

- **Completed bathymetric survey.**
- Began integration of bathymetric survey into project surface for hydrodynamic model.
- Continued collection of existing, publicly-available data.

Coastal Engineering & Alternatives Analysis: (% Complete by Task Budget: 0%)

- Began setup of hydrodynamic model surface and mesh.

Total Project Budget Status:

- 63% (\$167,170) remaining/available going forward.

Bobby Garner

July 13, 2026

Bobby W. Garner

Treasurer - SABP Board of Directors

San Antonio Bay Partnership, Inc.

PO Box 277

Port O'Connor, Texas 77982

PR3-(2)